



Off.: BT-15 and BT-7, 3rd Flr., Campal Trade Centre,
Behind Military Hospital, Campal, Panaji, Goa - 403 001.

PARESH GAITONDE

Tel.: 2423527, 9822102782
email - pareshg28@yahoo.com

B. E.(Civil). AMIE.FIV CHARTERED ENGINEER

R.C.C. Consultant, Approved Valuer

FORM 2 [see Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account – Project wise)

To,

Date:04/03/2021

Realcon Residency LLP,
378, MMM Road, Amritsar
Punjab – 143001,

Subject: Certificate of Cost Incurred for Development of La Masilliafor Construction of Villa Project (GoaRERA Registration Number) situated on on the Plot bearing Survey No. 186/5A&186/13, admeasuring 3775 Sq. Mtr, area being developed by Realcon Residency LLP,

186/5A - Demarcated by its boundaries (latitude and longitude of the end points) By property bearing survey no. 186/6 to the East, By property bearing survey no 186/4-A and 186/4-B to the West, By part of the same property bearing survey no. 186/5 to the North, By Public road to the South, of village Siolim, Taluka Bardez, Dist. North Goa, PIN-403517, admeasuring 3675 Sq. Mtr, area being developed by Realcon Residency LLP.

186/13 - Demarcated by its boundaries (latitude and longitude of the end points) By property bearing survey no 185/5 to the East, by property bearing survey no 185/5 to the West, by property bearing survey no 185/5 to the North, by property bearing survey no 185/5 to the South, of village Siolim, Taluka Bardez, Dist. North Goa, PIN-403517, admeasuring 100 Sq. Mtr, area being developed by Realcon Residency LLP.

Ref.: Goa RERA Registration Number_____

Sir,

I Mr. Paresh Gaitonde have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under GOA RERA, beinga Villa Project (Goa RERA Registration Number___) situated on the Plot bearing Survey No. 186/5A&186/13, admeasuring 3775 Sq. Mtr, area being developed by Realcon Residency LLP,

Following technical professionals are appointed by Owner / Promoter :-

- (i) Naina Nagpal as L.S. / Architect;

- (ii) Mr. Paresh Gaitonde as Structural Consultant;
 (iii) M/s/Shri/Smt _____ NA _____ as MEP Consultant;
 (iv) Mr. Chetan Kundapas Site Supervisor

1. I have estimated the cost of the completion to obtain Occupation Certificate / Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated byNA.....quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
2. We estimate **Total Estimated Cost** of completion of the building(s) of the aforesaid project under reference as **Rs15,24,61,252/-** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **Dy. Town Planner, Town & Country Planning department, Govt. of Goa, Mapusa** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. The Estimated **Cost Incurred** till date is calculated at **Rs. 0/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
4. The **Balance cost** of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from **Dy. Town Planner, Town & Country Planning department, Govt. of Goa, Mapusa** (Planning Authority) is estimated at **Rs. 15,24,61,252/-** (Total of Table A and B).
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

TABLE A

Building / Wing bearing numberor called **La Masillia, Villa Project**

(to be prepared separately for each Building / Wing of the Real Estate Project)

Sr. No	Particulars	Amounts
1.	Total Estimated cost of the building/wing As on 04/03/2021 date of Registration	Rs. 12,72,60,672/-
2.	Cost incurred as on 04/03/2021 (based on the Estimated cost)	Rs _____ 0 _____/-
3.	Work done in Percentage (as Percentage of the estimated cost)	0%
4.	Balance Cost to be Incurred	Rs. 12,72,60,672/-

(Based on Estimated cost)

5. Cost Incurred on Additional/Extra Items As on.....not included in the Estimated Cost (Annexure A) Rs____NA_/-

TABLE B

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 04/03/2021 date of Registration	Rs. 2,52,00,580/-
2.	Cost incurred as on 04/03/2021 (based on the Estimated cost)	Rs_0_____-/-
3.	Work done in Percentage (as Percentage of the estimated cost)	0%
4.	Balance Cost to be Incurred (Based on Estimated cost)	Rs. 2,52,00,580/-
5.	Cost Incurred on Additional/Extra Items As on.....not included in the Estimated Cost (Annexure A)	Rs____NA_/-

Yours Faithfully

PARESH GAITONDE

CLASSIC FIVE

CONSULTANT GOVT. VALUER

REGISTERED ENGINEER

5, Campal Trade Center

Military Hospital, Campal, Panaji, GOA

Signature of Engineer

TCP Reg. No. ER/0057/2010

***Note**

1. The scope of work is to complete entire Real Estate Project as per drawings approval from time to time so as to obtain Occupation Certificate/Completion Certificate.

2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)