



SAWANT & ASSOCIATES  
architects · engineers · interior designers

**FORM 1 [see Regulation 3]**

**ARCHITECT'S CERTIFICATE**

**(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)**

To,

Date: 21-05-2021

**ManglamBuid Developers Limited,  
6th floor, Apex Mall, Lalkothi, Tonk Road, Jaipur, 302015**

**Subject: Certificate of Percentage of Completion of Construction Work of Manglam Casa Amora Phase III part II, Group housing, Club house, Swimming pool, Security cabin and compound wall (GoaRERA Registration Number) situated on the Plot bearing Survey No. 20/3-A, demarcated by its boundaries (latitude and longitude of the end points) By SURVEY NO. 20/3-B & 21/2-F to the North, By PRESERVATION AREa to the South, By CCP LAND to the East, By PHASE-3 PART-1 to the West, of Village Bainguinim, Taluka Tiswadi and Sub - District Old Goa, Dist North Goa, PIN 403402, admeasuring 15,651.83 Sq. Mtrs. area being developed by Manglam Build Developers Limited**

Sir,

We, **Sawant and Associates**, have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion of Construction Work of Manglam Casa Amora Phase III part II **Group housing, Club house, Swimming pool, Security cabin and compound wall** (GoaRERA Registration Number) situated on the Plot bearing Survey No. 20/3-A Village Bainguinim, Taluka Tiswadi and Sub - District Old Goa, Dist North Goa, PIN 403402, admeasuring 15,651.83 Sq. Mtrs. area being developed by Manglam Build Developer Limited.

Following technical professionals are appointed by Owner / Promoter :-

- (i) Sawant and Associates as L.S. / Architect;
- (ii) Shri Auxilio Rodrigues as Structural Consultant;
- (iii) Shri Ashok Joshi as MEP Consultant;
- (iv) Shri Suman Kumar as Site Supervisor

(COA Reg No CA/2000/26100)

(Goa TCP Reg No AR/0004/2010)

Based on Site Inspection, with respect to each of the Building of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for the Building of the Real Estate Project as registered vide number .....under GoaRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

**Table A**

**Manglam Casa Amora Phase III part II, Group housing, Club house, Swimming pool, Security cabin and compound wall (to be prepared separately for total Building of the Project)**

Sr. No.	Tasks / Activity	Approximate Percentage of Work Done out of 100%													
		Building No.													
		S	G	H	I	J	K	L	M	N	O	P	Q	R	W
1	Excavation	100	100	100	100	100	100	100	100	100	100	100	100	100	100
	basement	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	Plinth	100	100	100	100	100	100	100	100	100	100	100	100	100	100
3	.....number of Podium(s)	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
4	14 Stilt Floor	100	100	100	100	100	100	100	100	100	100	100	100	100	100
5	56 number of Slabs of Super Structure	100	100	100	100	100	100	100	100	100	100	100	100	100	100
6	Internal Walls, Internal Plasters,	100	50	50	0	60	0	0	20	55	30	30	100	75	85
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	75	0	0	0	0	0	0	0	0	0	0	50	50	50
8	Staircases, Lifts Wells	100	80	80	50	60	20	20	30	50	30	30	100	100	85

9	The external plumbing and external plaster, elevation	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10	Installation of lifts,	0	0	0	0	0	0	0	0	0	0	0	0	0	0

**TABLE - B**

**Internal & External Development Works in Respect of the entire Registered Phase**

S. No	Common areas & Facilities, Amenities	Proposed	Percentage of Work done	Details
		(Yes / No)		
1	Internal Roads & Footpaths	Yes	0	Internal Roads
2	Water Supply	Yes	0	underground water tank, PWD water supply
3	Sewage (Chamber, lines, Septic Tank, STP)	Yes	60	CHAMBER LINE, Septic Tank
4	Storm Water Drains	Yes	0	Chambers and Pipe Lines
5	Landscaping & Tree Planting	Yes	0	Tree Planting
6	Street Lighting	Yes	0	LED Lights
7	Community Buildings	yeS	-	-
8	Treatment & Disposal of sewage & Sullage water	Yes	0	Septic Tank
9	Solid waste management & Disposal	Yes	0	Septic Tank
10	Water conservation, Rain Water Harvesting	Yes	0	Rain Water Harvesting
11	Energy management	No	-	-
12	Fire protection and fire safety requirements	No	-	-



13	Electrical meter room, sub-station, receiving station	Yes	0	Transformer and Panel Room
14	Others (Option to Add more)	-	-	-

Yours Faithfully



MANISHA.R.LOTLIKAR  
(COA Reg no CA/2000/26100)  
(Goa TCP Reg No AR/0004/2010)

**FORM 4**  
 (See Rule 5 (1) (a) (ii))  
**CHARTERED ACCOUNTANT'S CERTIFICATE**  
 (FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

Cost of Real Estate Project GoaRERA Registration Number PRGO01200876

Name of the project : Manglam Casa Amora - Phase III Part II

Certification for eligibility of withdrawal as on 21.05.2021

	Particulars	Amount (Rs.)	
		Estimated	Incurred
1	<b>Land Cost :</b>		
i.	a. Acquisition Cost of Land or Development Rights, lease Premium, lease rent, interest cost incurred or payable on Land Cost and legal cost	99,223,090.26	99,223,090.26
	OR		
	Value of Land as ascertained from ASR prepared under the provisions of the Applicable Act applicable on the date of registration real estate project or as ascertained by Registered Valuer (In case due to inheritance, gift or otherwise, is not required to incur any cost towards acquisition of ownership or title to land)	NA	NA
	b. Amount of Premium payable to obtain Development rights, FSI, additional FSI, fungible area, and any other incentive under DCR from Local Authority or State Government Or any Statutory Authority		
	c. Acquisition cost of TDR (if any)	NA	NA
	d. Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	NA	NA
	e. Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	NA	NA
	f. Under Rehabilitation scheme:	NA	NA
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	NA	NA
	(ii) Actual Cost of construction of rehab building incurred as per the books of accounts as verified by the CA	NA	NA
	<b>Note: (for total cost of construction incurred, Minimum of (i) or (ii) is to be considered)</b>		
	(iii) Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost.		
	(iv) Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.		
	<b>Sub-Total of LAND COST</b>	....1(i)...	99,223,090.26
	<b>Development Cost / Cost of Construction :</b>		
ii.	a. (i) Estimated Cost of Construction as certified by Engineer	506,060,940.00	
	(ii) Actual Cost of construction incurred as per the books of accounts as verified by the CA		38,043,642.00



GST NO.-08AAQFR4354A1Z8  
 UAM No.- RJ17D0141788

	<b>Note: (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered)</b>		
	(iii) On-site expenditure incurred for development of project or phase of the project registered i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. excluding cost of construction as per (i) or (ii) above	46,005,540.00	24,580,431.00
	(iv) Off-Site expenditure incurred for development of project or phase of the project including all costs directly or indirectly incurred to complete the construction of the entire project or phase of the project registered.		
	b. Payment of Taxes, cess, fees, charges, premiums, interest etc to any statutory Authority.	-	210.88
	c. Principal sum and interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;		
	<b>Sub-Total of Development Cost</b>	....1(ii)...	552,066,480.00
2	<b>Total Estimated Cost of the Real Estate Project [1(i) + 1(ii)] of Estimated Column</b>		651,289,570.26
3	<b>Total Cost Incurred of the Real Estate Project [1(i) + 1(ii)] of Incurred Column</b>		161,847,374.14
4	<b>% completion of Construction Work (as per Project Architect's Certificate)</b>		-
5	<b>Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost. ( 3/2 %)</b>		24.85%
6	<b>Amount Which can be withdrawn from the Designated Account Total Estimated Cost * Proportion of cost incurred (Sr. number 2 * Sr. number 5)</b>		161,847,374.14
7	<b>Less: Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement</b>		83,927,457.00
8	<b>Net Amount which can be withdrawn from the Designated Bank Account under this certificate</b>		77,919,917.14

(Rupees Seven Crore Seventy nine lakhs Nineteen thousand nine hundred seventeen)

This certificate is being issued for compliance under the Real Estate (Regulation and Development) Act 2016 for the project **Manglam Casa Amora Phase III Part II (Manglam Build Developers Limited)** and is based on the records and documents produced before me and explanations provided to me by the management of the Company.

This certificate is being issued for the project "Manglam Casa Amora - Phase III Part II" in compliance of the provisions of section 4(2)(I)(D) of the act and is based on the records and documents produced before me and explanations provided to me by the management of the promoter and promoter shall be solely responsible for any penal liability in this respect.

To calculate the eligible amount, the limit of 70% has also been applied on the amount which has already been withdrawn from the total receipts from allottees so that the entire withdrawal is in conformity with the provisions of the Act.

The Promoter has changed its RERA designated Bank account from Union Bank of India to State Bank of India with approval of RERA Authority w.e.f. 28.05.2020

For Ramanand Goyal & Co.  
FRN. 002384C

  
CA. Vinit Gupta  
Membership No.: 412427  
(Partner)  
UDIN - 21412427AAAAGL8197  
Date: 08.06.2021  
Place : Jaipur



## Annexure A

### Statement for calculation of Receivables from the Sales of the Ongoing Real Estate Project Manglam

Sold Inventory					
Sr. No.	Flat No.	Carpet Area (in sq. mts.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivable
1	Casa Amora-III (S), S-001	58.99	4924800	4817439	107361
2	Casa Amora-III (S), S-002	58.99	4972944	4815756	157188
3	Casa Amora-III (S), S-003	58.99	5132800	4960851	171949
4	Casa Amora-III (S), S-004	58.99	5030800	4664949	365851
5	Casa Amora-III (S), S-101	58.99	4899800	4755141	144659
6	Casa Amora-III (S), S-102	58.99	4899800	4748104	151696
7	Casa Amora-III (S), S-103	58.99	5234800	4925000	309800
8	Casa Amora-III (S), S-104	58.99	4974800	4350000	624800
9	Casa Amora-III (S), S-201	58.99	5183639	5061552	122087
10	Casa Amora-III (S), S-202	58.99	6324000	5618254	705746
11	Casa Amora-III (S), S-203	58.99	5299040	3989235	1309805
12	Casa Amora-III (S), S-204	58.99	5288800	5262031	26769
13	Casa Amora-III (S), S-301	58.99	4420800	3798608	622192
14	Casa Amora-III (S), S-302	58.99	4873800	3999767	874033
15	Casa Amora-III (G), G-001	53.16	4412185	3750357	661828
16	Casa Amora-III (G), G-002	53.16	5138000	4410973	727027
17	Casa Amora-III (G), G-003	53.16	4786000	3409887	1376113
18	Casa Amora-III (G), G-004	53.16	4375888	3756698	619190
19	Casa Amora-III (G), G-101	53.16	4221000	3711524	509476
20	Casa Amora-III (G), G-102	53.16	4221000	3711524	509476
21	Casa Amora-III (G), G-201	53.16	4705000	3419146	1285854
22	Casa Amora-III (G), G-202	53.16	4005000	3438293	566707
23	Casa Amora-III (G), G-203	46.93	4500000	3863250	636750
24	Casa Amora-III (G), G-204	46.93	5075990	125000	4950990



25	Casa Amora-III (H), H-002	53.16	4719000	3461442	1257558
26	Casa Amora-III (H), H-003	46.93	4628800	3973824	654976
27	Casa Amora-III (H), H-101	46.93	4634000	3276237	1357763
28	Casa Amora-III (H), H-201	46.93	4587800	3938626	649174
29	Casa Amora-III (I), I-001	46.93	4474476	3841337	633139
30	Casa Amora-III (I), I-002	46.93	4570744	3937316	633428
31	Casa Amora-III (I), I-204	46.93	4925400	4228454	696946
32	Casa Amora-III (J), J-001	46.93	4549000	100000	4449000
33	Casa Amora-III (J), J-002	46.93	4382800	3766444	616356
34	Casa Amora-III (J), J-101	46.93	4634000	3846080	787920
35	Casa Amora-III (J), J-102	46.93	4974000	950000	4024000
36	Casa Amora-III (J), J-304	46.93	4379000	50000	4329000
37	Casa Amora-III (K), K-201	59.03	5564000	20000	5544000
38	Casa Amora-III (L), L-001	59.03	5830786	1118986	4711800
39	Casa Amora-III (L), L-002	59.03	5784000	500000	5284000
40	Casa Amora-III (L), L-102	59.03	5674000	1262500	4411500
41	Casa Amora-III (M), M-001	59.03	6129000	0	6129000
42	Casa Amora-III (M), M-002	59.03	6129000	0	6129000
43	Casa Amora-III (M), M-101	59.03	5894000	1590588	4303412
44	Casa Amora-III (M), M-102	59.03	6224000	0	6224000
45	Casa Amora-III (M), M-202	59.03	5894000	50000	5844000
46	Casa Amora-III (M), M-203	59.03	5509000	450000	5059000
47	Casa Amora-III (M), M-302	59.03	6004000	500000	5504000
48	Casa Amora-III (N), N-004	59.03	5593780	4824653	769127
49	Casa Amora-III (N), N-201	59.03	4498800	800000	3698800
50	Casa Amora-III (N), N-204	59.03	5894000	50000	5844000
51	Casa Amora-III (N), N-303	59.03	5894000	100000	5794000
52	Casa Amora-III (N), N-304	59.03	6224000	50000	6174000
53	Casa Amora-III (O), O-001	59.03	5784000	561130	5222870
54	Casa Amora-III (O), O-002	59.03	4237800	1712000	2525800
55	Casa Amora-III (O), O-101	59.03	5519360	3913938	1605422
56	Casa Amora-III (O), O-102	59.03	6054000	4640000	1414000
57	Casa Amora-III (P), P-001	59.87	5186800	0	5186800
58	Casa Amora-III (P), P-002	59.87	5288800	4555685	733115






59	Casa Amora-III (P), P-101	59.87	5960000	3610960	2349040
60	Casa Amora-III (P), P-102	59.87	4982800	980628	4002172
61	Casa Amora-III (P), P-201	59.87	5777085	2230280.9	3546804.1
62	Casa Amora-III (P), P-202	59.87	4320800	3713391	607409
63	Casa Amora-III (P), P-302	59.87	5288800	3739182	1549618
64	Casa Amora-III (Q), Q-002	59.87	4420800	3762180	658620
65	Casa Amora-III (Q), Q-102	59.87	5859630	5054437	805193
66	Casa Amora-III (Q), Q-204	59.87	5894000	4564705	1329295
67	Casa Amora-III (R), R-001	59.03	5894000	0	5894000
68	Casa Amora-III (R), R-002	59.87	4500000	3855351	644649
69	Casa Amora-III (R), R-101	59.87	4470800	2890586	1580214
70	Casa Amora-III (R), R-102	59.87	6042500	4887487	1155013
71	Casa Amora-III (R), R-201	59.87	5894000	5059999	834001
72	Casa Amora-III (R), R-202	59.87	5489800	4695808	793992
73	Casa Amora-III (R), R-301	59.87	5063790	3580099	1483691
74	Casa Amora-III (R), R-302	59.87	5363790	2870000	2493790
75	Casa Amora-III (R), R-303	59.87	5063790	2835000	2228790
76	Casa Amora-III (R), R-304	59.87	5363790	0	5363790
77	Casa Amora-III (W), W-001	59.87	5894000	600000	5294000
78	Casa Amora-III (W), W-002	59.87	4676800	2361784	2315016
79	Casa Amora-III (W), W-101	59.87	5186800	800000	4386800
80	Casa Amora-III (W), W-102	59.87	5186800	1500000	3686800
81	Casa Amora-III (W), W-103	59.87	5518810	1350000	4168810
82	Casa Amora-III (W), W-201	59.87	4386000	3764481	621519
83	Casa Amora-III (W), W-202	59.87	5084800	3202704	1882096
84	Casa Amora-III (W), W-204	59.87	4386000	3765381	620619
85	Casa Amora-III (W), W-302	59.87	4500000	3263250	1236750
<b>TOTAL</b>			<b>437641017</b>	<b>240370272.9</b>	<b>197270744.1</b>



(Unsold Inventory Valuation)


Ready Recknor Rate or Rate as ascertained by a registered valuer on the date of issuance of Certificate of the Residential / commercial premises :

Sr. No.	Flat No.	Carpet Area (in sq. mts.)	Unit Consideration as per Reayd Reckoner Rate(ASR) or as ascertained by a
1	Casa Amora-III (S), S-303	53.16	6,050,000
2	Casa Amora-III (S), S-304	53.16	6,050,000
3	Casa Amora-III (G), G-103	53.16	5,225,000
4	Casa Amora-III (G), G-104	53.16	5,225,000
5	Casa Amora-III (G), G-301	53.16	5,225,000
6	Casa Amora-III (G), G-302	53.16	5,225,000
7	Casa Amora-III (G), G-303	53.16	5,225,000
8	Casa Amora-III (G), G-304	53.16	5,225,000
9	Casa Amora-III (H), H-001	53.16	4,136,000
10	Casa Amora-III (H), H-102	53.16	4,675,000
11	Casa Amora-III (H), H-103	53.16	4,675,000
12	Casa Amora-III (H), H-202	53.16	4,590,000
13	Casa Amora-III (H), H-203	53.16	4,590,000
14	Casa Amora-III (H), H-301	53.16	4,018,000
15	Casa Amora-III (H), H-303	53.16	4,675,000
16	Casa Amora-III (H), H-302	46.93	4,675,000
17	Casa Amora-III (I), I-003	46.93	4,675,000
18	Casa Amora-III (I), I-004	46.93	4,117,630
19	Casa Amora-III (I), I-101	46.93	4,675,000
20	Casa Amora-III (I), I-102	46.93	4,675,000
21	Casa Amora-III (I), I-103	46.93	4,675,000
22	Casa Amora-III (I), I-104	46.93	4,675,000
23	Casa Amora-III (I), I-201	46.93	4,675,000
24	Casa Amora-III (I), I-202	46.93	4,675,000
25	Casa Amora-III (I), I-203	46.93	4,675,000
26	Casa Amora-III (I), I-301	46.93	4,675,000
27	Casa Amora-III (I), I-302	46.93	4,117,630
28	Casa Amora-III (I), I-303	46.93	4,117,630
29	Casa Amora-III (I), I-304	46.93	4,675,000
30	Casa Amora-III (J), J-003	46.93	4,675,000
31	Casa Amora-III (J), J-004	46.93	4,675,000
32	Casa Amora-III (J), J-103	46.93	4,675,000
33	Casa Amora-III (J), J-104	46.93	4,675,000
34	Casa Amora-III (J), J-201	46.93	4,675,000
35	Casa Amora-III (J), J-202	46.93	4,675,000
36	Casa Amora-III (J), J-203	46.93	4,292,500
37	Casa Amora-III (J), J-204	46.93	4,675,000
38	Casa Amora-III (J), J-301	46.93	4,675,000
39	Casa Amora-III (J), J-302	46.93	4,675,000
40	Casa Amora-III (J), J-303	46.93	4,675,000
41	Casa Amora-III (K), K-001	46.93	6,050,000
42	Casa Amora-III (K), K-002	46.93	6,050,000
43	Casa Amora-III (K), K-003	46.93	6,050,000
44	Casa Amora-III (K), K-004	46.93	6,050,000





45	Casa Amora-III (K), K-101	46.93	6,050,000
46	Casa Amora-III (K), K-102	46.93	6,050,000
47	Casa Amora-III (K), K-103	46.93	6,050,000
48	Casa Amora-III (K), K-104	46.93	6,050,000
49	Casa Amora-III (K), K-202	46.93	6,050,000
50	Casa Amora-III (K), K-203	46.93	6,050,000
51	Casa Amora-III (K), K-204	46.93	5,028,600
52	Casa Amora-III (K), K-301	46.93	6,050,000
53	Casa Amora-III (K), K-302	46.93	6,050,000
54	Casa Amora-III (K), K-303	46.93	6,050,000
55	Casa Amora-III (K), K-304	46.93	6,050,000
56	Casa Amora-III (L), L-003	46.93	6,050,000
57	Casa Amora-III (L), L-004	46.93	6,050,000
58	Casa Amora-III (L), L-101	46.93	6,050,000
59	Casa Amora-III (L), L-103	59.03	6,050,000
60	Casa Amora-III (L), L-104	59.03	6,050,000
61	Casa Amora-III (L), L-201	59.03	6,050,000
62	Casa Amora-III (L), L-202	59.03	6,050,000
63	Casa Amora-III (L), L-203	59.03	6,050,000
64	Casa Amora-III (L), L-204	59.03	6,050,000
65	Casa Amora-III (L), L-301	59.03	6,050,000
66	Casa Amora-III (L), L-302	59.03	6,050,000
67	Casa Amora-III (L), L-303	59.03	6,050,000
68	Casa Amora-III (L), L-304	59.03	6,050,000
69	Casa Amora-III (M), M-003	59.03	6,050,000
70	Casa Amora-III (M), M-004	59.03	6,050,000
71	Casa Amora-III (M), M-103	59.03	6,050,000
72	Casa Amora-III (M), M-104	59.03	6,050,000
73	Casa Amora-III (M), M-201	59.03	6,050,000
74	Casa Amora-III (M), M-204	59.03	6,050,000
75	Casa Amora-III (M), M-301	59.03	6,050,000
76	Casa Amora-III (M), M-303	59.03	6,050,000
77	Casa Amora-III (M), M-304	59.03	6,050,000
78	Casa Amora-III (N), N-001	59.03	6,050,000
79	Casa Amora-III (N), N-002	59.03	6,050,000
80	Casa Amora-III (N), N-003	59.03	6,050,000
81	Casa Amora-III (N), N-101	59.03	6,050,000
82	Casa Amora-III (N), N-102	59.03	6,050,000
83	Casa Amora-III (N), N-103	59.03	6,050,000
84	Casa Amora-III (N), N-104	59.03	6,050,000
85	Casa Amora-III (N), N-202	59.03	6,050,000
86	Casa Amora-III (N), N-203	59.03	6,050,000
87	Casa Amora-III (N), N-301	59.03	6,050,000
88	Casa Amora-III (N), N-302	59.03	6,050,000
89	Casa Amora-III (O), O-003	59.03	6,050,000
90	Casa Amora-III (O), O-004	59.03	6,050,000
91	Casa Amora-III (O), O-103	59.03	6,050,000
92	Casa Amora-III (O), O-104	59.03	6,050,000
93	Casa Amora-III (O), O-201	59.03	6,050,000
94	Casa Amora-III (O), O-202	59.03	6,050,000
95	Casa Amora-III (O), O-203	59.03	6,050,000
96	Casa Amora-III (O), O-204	59.03	6,050,000
97	Casa Amora-III (O), O-301	59.03	6,050,000
98	Casa Amora-III (O), O-302	59.03	6,050,000
99	Casa Amora-III (O), O-303	59.03	6,050,000





100	Casa Amora-III (O), O-304	59.03	6,050,000
101	Casa Amora-III (P), P-003	59.03	6,050,000
102	Casa Amora-III (P), P-004	59.03	6,050,000
103	Casa Amora-III (P), P-103	59.03	6,050,000
104	Casa Amora-III (P), P-104	59.03	4,908,240
105	Casa Amora-III (P), P-203	59.03	6,050,000
106	Casa Amora-III (P), P-204	59.03	6,050,000
107	Casa Amora-III (P), P-301	59.03	6,050,000
108	Casa Amora-III (P), P-303	59.03	6,050,000
109	Casa Amora-III (P), P-304	59.03	6,050,000
110	Casa Amora-III (Q), Q-001	59.03	6,050,000
111	Casa Amora-III (Q), Q-003	59.03	6,050,000
112	Casa Amora-III (Q), Q-004	59.03	6,050,000
113	Casa Amora-III (Q), Q-101	59.03	6,050,000
114	Casa Amora-III (Q), Q-103	59.03	6,050,000
115	Casa Amora-III (Q), Q-104	59.03	6,050,000
116	Casa Amora-III (Q), Q-201	59.03	6,050,000
117	Casa Amora-III (Q), Q-202	59.03	6,050,000
118	Casa Amora-III (Q), Q-203	59.03	6,050,000
119	Casa Amora-III (Q), Q-301	59.03	6,050,000
120	Casa Amora-III (Q), Q-302	59.03	6,050,000
121	Casa Amora-III (Q), Q-303	59.03	6,050,000
122	Casa Amora-III (Q), Q-304	59.03	6,050,000
123	Casa Amora-III (R), R-003	59.03	6,050,000
124	Casa Amora-III (R), R-004	59.03	6,050,000
125	Casa Amora-III (R), R-103	59.03	4,590,000
126	Casa Amora-III (R), R-104	59.03	6,050,000
127	Casa Amora-III (R), R-203	59.03	6,050,000
128	Casa Amora-III (R), R-204	59.03	6,050,000
129	Casa Amora-III (W), W-003	59.03	6,050,000
130	Casa Amora-III (W), W-004	59.03	6,050,000
131	Casa Amora-III (W), W-104	59.03	6,050,000
132	Casa Amora-III (W), W-203	59.03	6,050,000
133	Casa Amora-III (W), W-301	59.03	6,050,000
134	Casa Amora-III (W), W-303	59.03	6,050,000
135	Casa Amora-III (W), W-304	59.03	6,050,000

