

FORM-3
See Rule 5 (1) (a) (ii)

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of On-going Project and for withdrawal of Money from Designated Account- Project wise)

Date: 17-03-2022

To

DOMOV HOUSING PRIVATE LIMITED
ADDRESS: SURVEY NO. 405, SUB DIVISION NO. 4, HOUSE NO. 235,
BELVACHI GAYAR OR CHINVARECHY BAR, TALUKA
AND SUB DISTRICT - BARDEZ, VILLAGE - ANJUNA, NORTH
GOA, GOA, 403509.

Subject: Certificate of Percentage of Completion of Construction Work of **8 Nos** of villa/ Building(s) of the Project **residential Villa** situated on the plot bearing PTS, Chalta No - **405** demarcated by its boundaries. **40.86 meter** to the north **41.0 meter** to the south **50.8 meter** to the East **50.6 meter** to the west, of ward _____ Municipality _____ village panchayat **ANJUNA** taluka **BARDEZ** district **BARDEZ** pin **403509** admeasuring **1964 SQ METERS**. Area being developed by **DOMOV HOUSING PRIVATE LIMITED**.

Ref: Goa RERA Registration Number _____

Sir,

I/ We **RAJESH KUMAR ROY** have undertaken assignment as Architect / Licensed Surveyor of the Project, **RESIDENTIAL VILLA** situated on the plot bearing PTS, Chalta No **405** _____ of Ward _____ Municipality **ANJUNA** village **BARDEZ** taluka **BARDEZ**, District **403509** _PIN admeasuring **1964 SQ METERS**. area being developed by **DOMOV HOUSING PRIVATE LIMITED**.

1. Following technical professionals are appointed by Owner / Promoter :-
 - (i) **Mr. RAJESH KUMAR ROY** as Architect
 - (ii) **M/s SANRACHNA CONSULTANT** as Structural Consultant .
 - (iii) **M/s MULTIPAL SERVICES CONSULTANT** as MEP Consultant
 - (iv) **Mr. SHILWANT SINGH BIND** as Site Supervisor
1. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by
Mr SHILWANT SINGH BIND quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
2. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs 8,09,68,600** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate for the building(s) from the

Village Panchayat being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

3. The Estimated Cost Incurred till date is calculated at **Rs.8,09,68,600**(Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
4. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from Town and country planning (planning Authority) is estimated at **Rs 8,09,68,600**(Total of Table A and B).
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

TABLE A

Building /Wing **8 NOS** or called **Residential villa**
(To be prepared separately for each Building /Wing of the Real Estate Project)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 17-03-2022 date of Registration is	Rs. 6,48,73,500/-
2	Cost incurred as on _____ (based on the Estimated cost)	Rs. N/A /-
3	Work done in Percentage (as Percentage of the estimated cost)	N/A %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. N/A/-
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. N/A/-

TABLE B

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on _____ date of Registration is	Rs. 1,60,95,100/-
2	Cost incurred as on <u>17-03-2022</u> (based on the Estimated cost)	Rs. N/A/-
3	Work done in Percentage (as Percentage of the estimated cost)	N/A %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. N/A /-

5

Cost Incurred on Additional /Extra Items
as on 17-03-2022 not included in
the Estimated Cost (Annexure A)

Rs. N/A/-

Yours Faithfully

Harad Gupta

Signature of Engineer

(Licence No.....*e/00114*.....)



Note

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate /Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)