

Er. Prasenjit Dhar

Sargam C 2506, Nanded City, Pune, Maharashtra 411041

PHONE NO: 7385524153

EMAIL: 77praasaanjeet77@gmail.com

Date: 16/07/2026

Form 3

See Rule 5(1) (a) (ii)

ENGINEER'S CERTIFICATE

To,

HOABL Impactum Land Private Limited
701 Unit, 7th Floor, 1 Aerocity Building,
NIBR Compound, Mohili Village,
Sakinaka, Safed Pool, Mumbai - 400072

Subject: Certificate of Cost Incurred for Development of Project "One Goa P2" located at Survey numbers 148/0, Village Carapur, Taluka Bicholim, Goa, demarcated by its boundaries - Project One Goa Phase 1 to the North, Survey no. 168/1, 168/4, 168/12, 167/3, 167/4, 166/4, 166/2, 166/3, 165/1, 165/3, 165/5, 165/10, 165/12, 152/0, & 176/1 to the South, Survey no. 147/5, 147/10, 147/11, 147/12, 140/43 & 214/1 to the East, Survey no. 169/36, 169/48, 169/49, 169/50, 169/56, & 169/58 to the West, Taluka Bicholim, Goa, INDIA, 403504 admeasuring 2,14,496.00 sq. mts. area being developed by HOABL Impactum Land Private Limited.

Ref: Goa RERA Registration Number PRGO05242234

Sir,

I, Prasenjit Dhar, have undertaken assignment of certifying Estimated Cost for the Subject Plotted Land Development Project proposed to be registered under Goa RERA, "One Goa P2" located at Survey numbers 148/0, Village Carapur, Taluka Bicholim, Goa, INDIA, 403504 admeasuring 2,14,496.00 sq. mts. area being developed by HOABL Impactum Land Private Limited.

Following technical professionals are appointed by Owner/Promoter: _

(i) Shri Suvendu Das as L.S./Architect

1. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certification, of the Civil, MEP and allied works, of the Building(s) of the project. our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Developer and consultants and the schedule of items and quantity for the entire work as calculated by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
2. We estimate Total Estimated Cost of completion of the building(s) / plotted development of the aforesaid project under reference as Rs 86,17,94,785/- (Total of Table A and B). The estimated total cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation

Prasenjit Dhar.

Er. Prasenjit Dhar

Sargam C 2506, Nanded City, Pune, Maharashtra 411041

PHONE NO: 7385524153

EMAIL: 77praasaanjeet77@gmail.com

certificate/completion certificate for the building(S) from the Town Planning Department, Goa being the planning authority under whose jurisdiction the aforesaid project is being implemented.

3. The estimated Cost Incurred till 30.06.2026 is calculated at Rs. 50,67,71,028 /- (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of total estimated cost.
4. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion certificate from Town and Country Planning is estimated at Rs 35,50,23,757 /- (Total of Table A and B.)
5. I certify that the cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B Below:

Table A

Building/Wings bearing Number _____ or called

(To be prepared separately for each Building/Wing of the Real Estate Project)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/ wing as on _____ date of Registration is	Rs. _____/-
2	Cost incurred as on _____ (based on the Estimated cost)	
3	Work done in percentage (As percentage of the estimated cost)	
4	Balance Cost to be Incurred (Based On Estimated Cost)	
5	Cost incurred on additional / Extra Items As on _____ not included in The Estimated Cost (Annexure A)	

Table B

(To be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development works including amenities and facilities in the layout as on date of Registration is	Rs 86,17,94,785/-
2	Cost incurred as of Jun'26 end (Based on the Estimated cost)	Rs 50,67,71,028 /-
3	Work done in percentage. (As percentage of the estimated cost)	59%
4	Balance Cost to be Incurred (Based On Estimated Cost)	Rs 35,50,23,757 /-
5	Cost incurred on additional / Extra Items As on _____ not included in The Estimated Cost (Annexure A)	-

Table C

List of Extra/Additional/ Deleted Items considered in Cost.

(Which were not part of the original Estimate of Total Cost)

Sr. No.	List of Extra/ Additional / Deleted Items	Amount (In Rs.)
---------	---	-----------------

Prasenjit Dhar

Er. Prasenjit Dhar

Sargam C 2506, Nanded City, Pune, Maharashtra 411041

PHONE NO: 7385524153

EMAIL: 77praasaanjeet77@gmail.com

1.		
2.		

Not applicable

Yours faithfully,


PRASENJIT DHAR

Note :

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Survey or, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity survey or being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked(*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra/ Additional Items executed with cost

(Which were not part of the original Estimate of Total Cost)



