



**Auxilio J. S. Rodrigues** B.E. Civil(Hons)

CONSULTING ENGINEER

Office: Business Point, 1st Floor, Angod,  
Behind Comunidade Ghor,  
Mapusa - Goa. Ph : 2253252

Res : Auchit Vaddo, Assonra, Bardez,  
Goa. Ph : 2215583 \ 2215833

**FORM 3**

**ENGINEER'S CERTIFICATE**

Date: 02/07/2024

To,  
**Rajdeep Builders**  
Prop Mr. Rajesh U. Tarkar  
#708,709,710, 7<sup>th</sup> floor  
"Gera Imperium Star"  
Near Central Library,  
Patto Panaji Goa-403001,

**Subject:** Certificate of Percentage of Completion of Construction Work of Residential Building of the project "**Rajdeep Shiv Residency-III**" Nagorcem, Palolem, Canacona Goa(New Application) Situated on the Plot No.4,bearing Survey No. 245/1 of Village Nagorcem,Taluka Canacona Goa, demarcated by its boundaries (Latitude and longitude of the end points)On the North: By internal 10 meters wide road and by Plot No.1 of Survey No.245/1; On the South: By Survey No.245/2; On the East: By existing 8 meters wide road; On the West: By internal 10.mts wide road and Plot No.2, Plot No.3 of Survey No.245/1; Pin: 403702, PlotNo. 4, admeasuring 823.10 m2 area being developed by Rajdeep Builders (Prop. Rajesh U.Tarkar).

**Ref:** Goa RERA Registration Number \_\_\_\_\_

Sir,

I Shri Auxilio J. S. Rodrigues undertaken assignment of certifying Estimated Cost for Residential Building of the project "**Rajdeep Shiv Residency-III**" Nagorcem, Palolem, Canacona (New Application) Situated on the Plot No. 4, bearingSurvey No. 245/1 of Village Nagorcem, Palolem, Taluka Canacona Goa, South Goa District, Plot No. 4, admeasuring area 823.10m2 area being developed by Rajdeep Builders (Prop. Rajesh U. Tarkar).

Following technical professionals are appointed by Owner / Promoter:-

- (i) **Sawant and Associates** as L.S / Architect;
- (ii) **Shri. Auxilio Rodrigues** as Structural Consultant;
- (iii) \_\_\_\_\_ as MEP Consultant;
- (iv) **Mr. Kavinath Naik** as Site Supervisor

1. We have estimated the cost of the completion to obtain Occupation Certificate / Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by .....NA..... quantity Surveyor\* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
2. We estimate **Total Estimated Cost** of completion of the building(s) of the aforesaid project under reference as **Rs.4,17,74,920/-** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **Dy. Town Planner, Town & Country Planning Department, Govt. of Goa, Margao,Goa** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. The Estimated **Cost Incurred** till date is calculated at **Rs. - /-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
4. The **Balance cost** of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from **Dy. Town Planner, Town & Country Planning Department, Govt. of Goa, Margao, Goa** ( Planning Authority) is estimated at **Rs.4,17,74,920/-** Total of Table A and B).
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

**TABLE A**

Building / Wing bearing number...or called \_\_\_\_\_, **Building Project**

Sr. No	Particulars	Amounts
1.	Total Estimated cost of the building/wing As on _____ date of Registration	Rs.3,79,77,200/-
2.	Cost incurred as on 02/07/2024 (Based on the estimated cost)	Rs. /-
3.	Work done in Percentage (As Percentage of the estimated cost)	%
4.	Balance Cost to be Incurred (Based on Estimated cost)	Rs.3,79,77,200/-
5.	Cost Incurred on Additional/Extra Items As on.....not included in the Estimated Cost (Annexure A)	Rs. /-






TABLE B

Building / Wing bearing number...or called \_\_\_\_\_, Building Project

Sr. No	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on _____ date of Registration	Rs.37,97,720/-
2.	Cost incurred as on 02/07/2024 (Based on the estimated cost)	Rs._/-
3.	Work done in Percentage (As Percentage of the estimated cost)	- %
4.	Balance Cost to be Incurred (Based on Estimated cost)	Rs.37,97,720/-
5.	Cost Incurred on Additional/Extra Items As on.....not included in the Estimated Cost (Annexure A)	Rs._/-

Yours Faithfully,

  
 Signature of Engineer  
 TCP Registration no. : SE/0002/2019

**AUXILIO RODRIGUES**  
 B.E. Civil (Hons)  
 Reg. No. PWD/ENGR. 299/92  
 Dongri, Assonora,  
 Bardez, Goa 403 503

**\*Note**

1. The scope of work is to complete entire Real Estate Project as per drawings approval from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. (\*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (\*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (\*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

**Annexure A**

List of Extra / Additional Items executed with Cost  
 (Which were not part of the original Estimate of Total Cost)