

Rajesh Mahambrey & Associates

Consulting Structural Engineers

B-102, 1st Floor, Saldanha Business Towers, at Court Circle, Mapusa - Goa - 403,507.

☎ 9146011692 | Email:-rajeshmahambrey1@gmail.com

ENGINEER'S CERTIFICATE

Date:16/02/2022

To,
M/s. Sun Estates Developers LLP
Regd Off. 331/3,
Bank of India, Bhatiwado,
Nerul North Goa-403114.

Subject: Certificate of Cost Incurred for Construction work Completion of Construction work of 5 Residential Villas, Swimming pool & Compound wall of the entire phase of the project situated on the plot bearing Survey No. 128/9 & 10 demarcated by its boundaries property bearing survey no.132/1 to the North, property bearing survey no. 128/33 to the South, property bearing survey no. 128/10 & survey no. 128/11 to the East, property survey no. 128/8 & survey no. 128/9 to the West, of at Assagao Village Taluka Bardez, District North Goa, PIN 403507 admeasuring 1750 sq.mts. area being developed by M/s. Sun Estates Developers LLP.

Ref: Goa RERA Registration Number _____

Sir,

We M/s Rajesh Mahambrey & Associates have undertaken assignment of certifying Estimated Cost for the Construction Work of the 5 Residential Villas, Swimming pool & Compound wall of the entire Phase of the Project situated on the plot bearing Survey No. 128/9 & 10 at Assagao Village Taluka Bardez, District North Goa PIN 403507 admeasuring 1750 sq.mts. area being developed by M/s. Sun Estates Developers LLP.

1. Following technical professionals are appointed by Owner / Promoter :-

- (i) Shri Rajesh Mahambrey as Architect.
- (ii) Shri Rajesh Mahambrey as Structural Consultant.
- (iii) M/s _____ as MEP Consultant.
- (iv) Shri _____ as Project Engineer

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Buildings of the project.

Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor* appointed by Developer/Engineer, and

RAJESH MAHAMBREY
(P.E. Civil)
Reg. No.: CE/0044/2010
B-102, 1st Floor,
Saldanha Business Towers,
At Court Circle, Mapusa,
Goa, 403 507

the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the buildings of the aforesaid project under reference as **Rs 4,66,70,000/-**. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the buildings from the **Town & Country Planning Mapusa Goa** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **Rs. 0/-**. The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Buildings of the subject project to obtain Occupation Certificate / Completion Certificate from **Town & Country Planning Mapusa Goa** (planning Authority) is estimated at **Rs 4,66,70,000/-**.

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE A

Villa-1

Sr. No	Particulars	Amount
1	Total Estimated cost of the building as on 15/02/2022 date Registration is	Rs. 75,84,000/-
2	Cost incurred as on 15/02/2022 (based on the Estimated cost)	Rs.0/-
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (based on Estimated cost)	Rs. 75,84,000/-
5	Cost Incurred on Additional /Extra Items as on 15/02/2022 not included in the Estimated Cost (Annexure A)	Rs. -----/-


RAJESH MAHAMBREY
(B.E.Civil)
Reg. No.: SE/0044/2010
B-102, 1st Floor,
Saidanha Business Towers,
At Court Circle, Mapusa,
Goa, 403 507

TABLE A

Villa-2

Sr. No	Particulars	Amount
1	Total Estimated cost of the building as on 15/02/2022 date Registration is	Rs. 75,84,000/-
2	Cost incurred as on 15/02/2022 (based on the Estimated cost)	Rs.0/-
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (based on Estimated cost)	Rs. 75,84,000/-
5	Cost Incurred on Additional /Extra Items as on 15/02/2022 not included in the Estimated Cost (Annexure A)	Rs. -----/-

Villa-3

Sr. No	Particulars	Amount
1	Total Estimated cost of the building as on 15/02/2022 date Registration is	Rs. 75,84,000/-
2	Cost incurred as on 15/02/2022 (based on the Estimated cost)	Rs.0/-
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (based on Estimated cost)	Rs. 75,84,000/-
5	Cost Incurred on Additional /Extra Items as on 15/02/2022 not included in the Estimated Cost (Annexure A)	Rs. -----/-

Villa-4

Sr. No	Particulars	Amount
1	Total Estimated cost of the building as on 15/02/2022 date Registration is	Rs. 75,84,000/-
2	Cost incurred as on 15/02/2022 (based on the Estimated cost)	Rs.0/-
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (based on Estimated cost)	Rs. 75,84,000/-
5	Cost Incurred on Additional /Extra Items as on 15/02/2022 not included in the Estimated Cost (Annexure A)	Rs. -----/-


RAJESH MAHAMBREY
(B.E.Civil)
Reg. No.: SE/0044/2010
B-102, 1st Floor,
Salganha Business Towers,
At Court Circle, Mapusa,
Goa, 403 507

Villa-5

Sr. No	Particulars	Amount
1	Total Estimated cost of the building as on 15/02/2022 date Registration is	Rs. 75,84,000/-
2	Cost incurred as on 15/02/2022 (based on the Estimated cost)	Rs.0/-
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (based on Estimated cost)	Rs. 75,84,000/-
5	Cost Incurred on Additional /Extra Items as on 15/02/2022 not included in the Estimated Cost (Annexure A)	Rs. -----/-

TABLE B

Sr. No	Particulars	Amount
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 15/02/2022 date of Registration is	Rs. 87,50,000/-
2	Cost incurred as on 15/02/2022 (based on the Estimated cost)	Rs.0/-
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (based on Estimated cost)	Rs. 87,50,000/-

Yours Faithfully


RAJESH MAHAMBREY
(B.E.Civil)
Reg. No.: SE/0044/2010
B-102, 1st Floor,
Safdar Business Towers,
At Court Circle, Mapusa,
Goa, 403 507
Signature of Engineer

T.C.P Reg. No: - SE/0044/2010