



Off.: BT-15 and BT-7, 3rd Flr., Campal Trade Centre,
Behind Military Hospital, Campal, Panaji, Goa - 403 001.

PARESH GAITONDE

B. E. (Civil). AMIE.FIV CHARTERED ENGINEER

R.C.C. Consultant, Approved Valuer

Tel.: 2423527, 9822102782
email - pareshg28@yahoo.com

FORM 2 [see Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account – Project wise)

Date: 25/10/2021

To,
RIO LUXURY HOMES PRIVATE LTD.
Aldeia serenia, Bouta Vaddo,
Assagao, Bardez - Goa

Sub: Certificate of Percentage of Construction Work of Residential Apartments "RIO ROYALE" situated on the Plot bearing Survey No 41/2 & 41/7A demarcated by its boundaries Sy. No. 41/1 of Candolim and Road to thr NORTH, Sy. No. 41/15 of Candolim to the South, Sy. No. 28/7, 22,23 and 40/1 of Candolim to the East Sy. No. 41/7,10 and 12 of Candolim to the West PIN 403510 admeasuring 1351 sqmts and Remaining part of the same property to the North, Sy. No. 40 of Candolim to the South, Sy. No. 40/1 of Candolim to the East, and Sy. No. 41/16 of Candolim to the West admeasuring 75sqmts area being developed by RIO LUXURY HOMES PVT LTD.

Ref.: Goa RERA RegistrationNumber: _____

Sir,

I Mr. Paresh U. Gaitonde (reg.no.ER//0057/2010) have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under GoaRERA, beingRIO ROYALE, apartment Project (Goa RERA Registration Number _____ situated on the Plot bearing SurveyNo.41/2, 41/7A & 41/15 of Candolim Village Panchayat Bardez Taluka, District North Goa Bardez taluka District PIN 403515, **admeasuring 1426sqm** .area being developed by RIO LUXURY HOMES PRIVATE LTD.

Following technical professionals are appointed by Owner / Promoter:-

1. **Shri.** Jairaj Nevrekar as L.S. / Architect;
2. Shri. Paresh Gaitonde as Structural Consultant;
3. Shri. Nilesh Desai as Site Supervisor

PARESH GAITONDE
B.E. (CIVIL) AMIE FIV
CHARTERED ENGINEER
R.C.C. CONSULTANT, GOVT. VALUER
BT-15, Campal Trade Center
Behind Military Hospital, Campal, Panaji, GOA
Tel: 2423527 Mob: 9822102782
RERA Reg. No. ER/0057/2010

We have estimated the cost of the completion to obtain Occupation Certificate / Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Mr. Paresh Gaitonde quantity Surveyor* appointed by Developer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

4. We estimate **Total Estimated Cost** of completion of the building(s) of the aforesaid project under reference as **Rs 5,20,00,000/-** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **Dy. Town Planner, Town & Country Planning department, Govt. of Goa, Mapusa** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
5. The Estimated **Cost Incurred** till date is calculated at **Rs.41, 60,000/-**(Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
6. The **Balance cost** of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from **Dy. Town Planner, Town & Country Planning department, Govt. of Goa, Mapusa** (Planning Authority) is estimated at **Rs. 4,78,40,000/-** (Total of Table A and B).
7. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:
- 8.

TABLE A

Building / Wing bearing number BLOCK Cor called RIO ROYALE Project

(To be prepared separately for each Building / Wing of the Real Estate Project)

Sr. No	Particulars	Amounts
1.	Total Estimated cost of the building/wing As on 25/10/2021 date of Registration	Rs.5,20,00,000/-
2.	Cost incurred as On (Based on the estimated cost)	Rs. 41,60,000/-
3.	Work done in Percentage (as Percentage of the estimated cost)	8%
4.	Balance Cost to be Incurred (Based on Estimated cost)	Rs.4,78,40,000/-
5.	Cost Incurred on Additional/Extra Items As on 25/10/2021 not included in the Estimated Cost (Annexure A)	

PARESH N.A. GAITONDE
 B.E. (CIVIL) AMIE FIV
 RCC CONSULTANT, GOVT. VALUER
 CHARTERED ENGINEER
 BT-15, Campal Trade Center
 Nr. Military Hospital, Campal, Panaji, GOA
 Ph: 2423527 Mob: 9822102762
 TCP Reg. No. ER/0057/2010

TABLE B

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amounts
6.	Total Estimated cost of the Internal and External	Rs NIL/-
7.	Development Works including amenities and Facilities in the layout as on 25/10/2021 date of Registration	
8.	Cost incurred as on 25/10/2021 (based on the Estimated cost)	Rs. NIL/-
9.	Work done in Percentage (as Percentage of the estimated cost)	0%
10.	Balance Cost to be Incurred (Based on Estimated cost)	Rs. NIL/-
11.	Cost Incurred on Additional/Extra Items As on 25/10/2021 not included in the Estimated Cost (Annexure A)	Rs NIL/-

Yours Faithfully

PARESH GAITONDE
B.E. (CIVIL ENGINEERING)
RCC CONSULTANT, GOVT. VALUER
CHARTERED ENGINEER
BT-15, Campal Trade Center
Nr. Military Hospital, Campal, Panaji, GOA
Ph: 2423527, Mob: 9822711182
TCP Reg. No. ER/0057/2010

Signature of Engineer

***Note**

1. The scope of work is to complete entire Real Estate Project as per drawings approval from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.

4. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra / Additional Items executed with Cost

(Which were not part of the original Estimate of Total Cost)

PARESH GAITONDE
B.E.(CIVIL) AMIE FIV
RCC CONSULTANT, GOVT. VALUER
CHARTERED ENGINEER
BT-15, Campal Trade Center
Nr. Military Hospital, Campal, Panaji, GOA
Ph: 2423527 Mob: 9622102782
TCP Reg. No. ER/0057/2010