



Off.: BT-15 and BT-7, 3rd Flr., Campal Trade Centre,  
Behind Military Hospital, Campal, Panaji, Goa - 403 001.

**PARESH GAITONDE**

B. E.(Civil). AMIE.FIV CHARTERED ENGINEER

● **R.C.C. Consultant, Approved Valuer**

Tel.: 2423527, 9822102782  
email - pareshg28@yahoo.com

**FORM 3**

**ENGINEER'S CERTIFICATE**

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money  
from Designated Account – Project wise)

To,

Date: 11-02-2021

M/S S.K. Constructions,

Office No.6, Staywell Appt., Sonarwada,

Canca, Parra, Bardez- Goa

Subject: Certificate of percentage of completion of construction work of residential building  
of the project S.K. DreamLite Project situated on the plot no. Bearing Survey No. 33/6-B & 8  
Siolim village, Bardez Taluka, by its boundaries

North- By Property bearing Sy. No. 38/40 & 38/5

East- By Road

West- By Property bearing Sy. No. 33/4

South- By Property bearing Sy. No. 33/9

of Siolim village, Bardez Taluka, admeasuring 720.00 Sq. Mts. owned by M/S S.K.  
Constructions out of which 720.00 Sq. Mts. area being developed by M/S S.K. Constructions,

Ref.: GoaRERA Registration Number \_\_\_\_\_

Sir,

I Mr. Paresh Gaitonde have undertaken assignment of certifying Estimated Cost for the Subject Real  
Estate Project proposed to be registered under Goa RERA, being a building Project (GoaRERA  
Registration Number) situated on the Plot bearing Survey No. 33/6-B & 8 Siolim village, Bardez

**PARESH GAITONDE**  
B. E.(Civil). AMIE FIV  
R.C.C. CONSULTANT, GOVT. VALUER  
CHARTERED ENGINEER  
BT-15, Campal Trade Center  
Nr. Military Hospital, Campal, Panaji, GOA  
Ph. 2423527 Mob 9822102782  
TCP Reg. No. ER/0057/2010

Taluka, North Goa District, admeasuring 720.00 Sq. Mtrs. area being developed by M/S S.K. Constructions,

Following technical professionals are appointed by Owner / Promoter :-

- (i) Shri Prashant Gaonkar as L.S. / Architect;
- (ii) Shri Paresh Gaitonde as Structural Consultant;
- (iii) M/s/Shri/Smt \_\_\_\_\_ NA \_\_\_\_\_ as MEP Consultant;
- (iv) Shri \_\_\_\_\_ as Site Supervisor

1. We have estimated the cost of the completion to obtain Occupation Certificate / Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by .....NA.....quantity Surveyor\* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
2. We estimate **Total Estimated Cost** of completion of the building(s) of the aforesaid project under reference as **Rs. 1,88,75,000/-** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **Dy. Town Planner, Town & Country Planning department, Govt. of Goa, Mapusa** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. The Estimated **Cost Incurred** till date is calculated at **Rs. 0.00/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
4. The **Balance cost** of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from **Dy. Town Planner, Town & Country Planning department, Govt. of Goa, Mapusa** (Planning Authority) is estimated at **Rs. 1,88,75,000/-** (Total of Table A and B).
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

**PARESH GAITONDE**  
B.E. (CIVIL) AMIE FIV  
RCC CONSULTANT, GOVT. VALUER  
CHARTERED ENGINEER  
BT-15, Campal Trade Center  
Nr. Military Hospital, Campal, Panaji, GOA  
Ph: 2423527 Mob: 9822102782  
TCP Reg. No. ER/0057/2010

TABLE A

S.K. DREAMLITE Building / Wing bearing number.....or called Project  
(to be prepared separately for each Building / Wing of the Real Estate Project)


Sr. No	Particulars	Amounts
1.	Total Estimated cost of the building/wing As on 15/02/2021 date of Registration	Rs. 1,88,75,000/-
2.	Cost incurred as on 15/02/2021 (based on the Estimated cost)	Rs. 0.00/-
3.	Work done in Percentage (as Percentage of the estimated cost)	0%
4.	Balance Cost to be Incurred (Based on Estimated cost)	Rs. 1,88,75,000/-
5.	Cost Incurred on Additional/Extra Items As on.....not included in the Estimated Cost (Annexure A)	Rs. — NA —/-

TABLE B

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 15/02/2021 date of Registration	Rs. 0.00/-
2.	Cost incurred as on 15/02/2021 (based on the Estimated cost)	Rs. 0.00/-
3.	Work done in Percentage (as Percentage of the estimated cost)	0 %
4.	Balance Cost to be Incurred (Based on Estimated cost)	Rs. 0.00/-
5.	Cost Incurred on Additional/Extra Items As on 15/02/2021.....not included in the Estimated Cost (Annexure A)	Rs. — NA —/-

Yours Faithfully

  
**PARASH GAITONDE**  
Signature of Engineer

BE (CIVIL) AMIE FIV  
RCC CONSULTANT, GOVT. VALUER  
CHARTERED ENGINEER  
BT-15, Campal Trade Center  
Nr. Military Hospital, Campal, Panaji, GOA  
Ph: 2423527 Mob 9822102782  
TCP Reg. No. ER/0057/2010

**\*Note**

1. The scope of work is to complete entire Real Estate Project as per drawings approval from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. (\*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (\*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (\*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

**Annexure A**

List of Extra / Additional Items executed with Cost

(which were not part of the original Estimate of Total Cost)

**PARESH GAITONDE**  
B E (CIVIL) AMIE FIV  
RCC CONSULTANT, GOVT. VALUER  
CHARTERED ENGINEER  
BT-15, Campal Trade Center  
Nr. Military Hospital, Campal, Panaji, GOA  
Ph: 2423527 Mob 9822102782  
TCP Reg. No. ER/0057/2010